

St. Jean Baptiste Preliminary Construction Schedule

November 15, 2012

ID	Task Name	Duration	Start	Finish	April		May		June		July		August		Sept				
					E	B	M	E	B	M	E	B	M	E	B	M	E	B	
1	St. Jean Baptiste - Morinville	5.5 mons	Mon 4/1/13	Fri 8/30/13															
2	Mobilize on Site	0.25 mons	Mon 4/1/13	Fri 4/5/13															
3	Corner Towers	3 mons	Mon 4/8/13	Fri 6/28/13															
4	Lower Spire and Junction with Brick	3 mons	Mon 4/8/13	Fri 6/28/13															
5	Belfry	3 mons	Mon 4/8/13	Fri 6/28/13															
6	Spire	4 mons	Mon 4/8/13	Fri 7/26/13															
7	Main Roof	1 mon	Mon 4/8/13	Fri 5/3/13															
8	Rear Roof	2 mons	Tue 4/30/13	Mon 6/24/13															
9	Building Interior (Mold Assessment)	1 mon	Mon 4/8/13	Fri 5/3/13															
10	Brick Re-pointing	2 mons	Mon 5/6/13	Fri 6/28/13															
11	Window Restoration	4 mons	Mon 4/8/13	Fri 7/26/13															
12	Concrete Pad / Steps South side repairs	2 mons	Mon 7/1/13	Fri 8/23/13															
13	Repair / Replace Parging	1 mon	Mon 7/29/13	Fri 8/23/13															
14	Carpet Replacement and Floor Refinishing	1 mon	Mon 7/29/13	Fri 8/23/13															
15	Final Clean up	0.5 mons	Mon 8/12/13	Fri 8/23/13															
16	Demobilize	0.25 mons	Mon 8/26/13	Fri 8/30/13															

Project: Preliminary Schedule No Date: Thu 11/15/12	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	